

**PROJECT PAY FORM**

PARTIAL PAY ESTIMATE NO. <u>1 (FINAL)</u>	<b>FOCUS</b> ENGINEERING, inc.
---	--------------------------------

<b>2014 SEAL COAT PROJECT</b> PROJECT NO. 2014.118	PERIOD OF ESTIMATE FROM <u>6/23/2013</u> TO <u>7/31/2014</u>
---	---

PROJECT OWNER: <b>CITY OF LAKE ELMO</b> 3800 LAVERNE AVENUE NORTH LAKE ELMO, MN 55042 ATTN: JACK GRIFFIN, P.E., CITY ENGINEER	CONTRACTOR: <b>PEARSON BROTHERS, INC.</b> 11079 LAMONT AVENUE N.E. HANOVER, MN 55341 ATTN: JACK PEARSON, PRESIDENT
---	--

CONTRACT CHANGE ORDER SUMMARY				PAY ESTIMATE SUMMARY	
No.	Approval Date	Amount			
		Additions	Deductions		
				1. Original Contract Amount	\$265,298.88
				2. Net Change Order Sum	\$0.00
				3. Revised Contract (1+2)	\$265,298.88
				4. *Work Completed	\$269,795.26
				5. *Stored Materials	\$0.00
				6. Subtotal (4+5)	\$269,795.26
				7. Retainage* <span style="color: red;">0.0%</span>	\$0.00
				8. Previous Payments	\$0.00
TOTALS		\$0.00	\$0.00	9. Amount Due (6-7-8)	<b>\$269,795.26</b>
NET CHANGE		\$0.00		<i>*Detailed Breakdown Attached</i>	

CONTRACT TIME					
START DATE:	<u>6/23/2014</u>	ORIGINAL DAYS	<u>60</u>	ON SCHEDULE	
SUBSTANTIAL COMPLETION:	<u>7/18/2014</u>	REVISED DAYS	<u>0</u>	YES	<input checked="" type="checkbox"/>
FINAL COMPLETION:	<u>8/22/2014</u>	REMAINING	<u>22</u>	NO	<input type="checkbox"/>

ENGINEER'S CERTIFICATION: The undersigned certifies that the work has been reviewed and to the best of their knowledge and belief, the quantities shown in this estimate are correct and the work has been performed in accordance with the contract documents.	FOCUS Engineering, inc.   ENGINEER  DATE <u>7/30/2014</u>
--	--

CONTRACTOR'S CERTIFICATION: The undersigned Contractor certifies that to the best of their knowledge, information and belief the work covered by this payment estimate has been completed in accordance with the contract documents, that all amounts have been paid by the contractor for work for which previous payment estimates was issued and payments received from the owner, and that current payment shown herein is now due.	CONTRACTOR  BY _____  DATE _____
--	--

APPROVED BY OWNER: <b>CITY OF LAKE ELMO, MINNESOTA</b>	
BY _____	BY _____
DATE _____	DATE _____

# PAY ESTIMATE NO. 1 (FINAL)

**FOCUS** ENGINEERING, inc.

2014 SEAL COAT PROJECT

CITY OF LAKE ELMO, WEST LAKELAND & BAYTOWN TOWNSHIP

FOCUS PROJECT NO. 2014.118

CONTRACT DATED MAY 20, 2014

ITEM NO.	DESCRIPTION	ESTIMATED QUANTITY	ACTUAL QUANTITY	UNIT	UNIT PRICE	TOTAL AMOUNT
<b>CITY OF LAKE ELMO</b>						
1	BITUMINOUS SEAL COAT WITH 1/8" DRESSER TRAP ROCK AND CRS-2P EMULSIFIED ASPHALT	153,137	155,727	SY	\$ 1.24	\$ 193,101.48
<b>CITY OF WEST LAKELAND</b>						
2	BITUMINOUS SEAL COAT WITH 1/8" DRESSER TRAP ROCK AND CRS-2 EMULSIFIED ASPHALT	38,750	38,727	SY	\$ 1.14	\$ 44,148.78
<b>BAYTOWN TOWNSHIP</b>						
3	BITUMINOUS SEAL COAT WITH 1/8" DRESSER TRAP ROCK AND CRS-2 EMULSIFIED ASPHALT	27,160	28,300	sy	\$ 1.15	\$ 32,545.00
<b>TOTAL</b>						<b>\$ 269,795.26</b>