



**PROJECT PAY FORM**

PARTIAL PAY ESTIMATE NO. <u>2</u>		<b>FOCUS</b> ENGINEERING, inc.																			
LAKE ELMO AVENUE TRUNK WATERMAIN IMPROVEMENTS PROJECT NO. 2013.133		PERIOD OF ESTIMATE FROM <u>8/1/2014</u> TO <u>8/31/2014</u>																			
PROJECT OWNER: <b>CITY OF LAKE ELMO</b> 3800 LAVERNE AVENUE NORTH LAKE ELMO, MN 55042 ATTN: JACK GRIFFIN, CITY ENGINEER		CONTRACTOR: <b>GM CONTRACTING INC.</b> 19810 515TH AVE LAKE CRYSTAL, MN 56055 ATTN: MIKE URBAN, PROJECT MANAGER																			
CONTRACT CHANGE ORDER SUMMARY		PAY ESTIMATE SUMMARY																			
No.	Approval Date	Amount																			
		Additions	Deductions																		
TOTALS		\$0.00	\$0.00																		
NET CHANGE		\$0.00																			
<table style="width:100%; border-collapse: collapse;"> <tr> <td style="width: 50%; padding: 5px;">1. Original Contract Amount</td> <td style="text-align: right; padding: 5px;">\$2,015,687.39</td> </tr> <tr> <td style="padding: 5px;">2. Net Change Order Sum</td> <td style="text-align: right; padding: 5px;">\$0.00</td> </tr> <tr> <td style="padding: 5px;">3. Revised Contract (1+2)</td> <td style="text-align: right; padding: 5px;">\$2,015,687.39</td> </tr> <tr> <td style="padding: 5px;">4. *Work Completed</td> <td style="text-align: right; padding: 5px;">\$1,165,235.51</td> </tr> <tr> <td style="padding: 5px;">5. *Stored Materials</td> <td style="text-align: right; padding: 5px;">\$64,645.50</td> </tr> <tr> <td style="padding: 5px;">6. Subtotal (4+5)</td> <td style="text-align: right; padding: 5px;">\$1,229,881.01</td> </tr> <tr> <td style="padding: 5px;">7. Retainage* <u>5.0%</u></td> <td style="text-align: right; padding: 5px;">\$61,494.05</td> </tr> <tr> <td style="padding: 5px;">8. Previous Payments</td> <td style="text-align: right; padding: 5px;">\$772,877.65</td> </tr> <tr> <td style="padding: 5px;">9. Amount Due (6-7-8)</td> <td style="text-align: right; padding: 5px;"><b>\$395,509.31</b></td> </tr> </table>				1. Original Contract Amount	\$2,015,687.39	2. Net Change Order Sum	\$0.00	3. Revised Contract (1+2)	\$2,015,687.39	4. *Work Completed	\$1,165,235.51	5. *Stored Materials	\$64,645.50	6. Subtotal (4+5)	\$1,229,881.01	7. Retainage* <u>5.0%</u>	\$61,494.05	8. Previous Payments	\$772,877.65	9. Amount Due (6-7-8)	<b>\$395,509.31</b>
1. Original Contract Amount	\$2,015,687.39																				
2. Net Change Order Sum	\$0.00																				
3. Revised Contract (1+2)	\$2,015,687.39																				
4. *Work Completed	\$1,165,235.51																				
5. *Stored Materials	\$64,645.50																				
6. Subtotal (4+5)	\$1,229,881.01																				
7. Retainage* <u>5.0%</u>	\$61,494.05																				
8. Previous Payments	\$772,877.65																				
9. Amount Due (6-7-8)	<b>\$395,509.31</b>																				
CONTRACT TIME																					
START DATE: <u>6/26/2014</u>		ORIGINAL DAYS <u>141</u>	ON SCHEDULE																		
SUBSTANTIAL COMPLETION: <u>10/17/2014</u>		REVISED DAYS <u>0</u>	YES <input checked="" type="checkbox"/>																		
FINAL COMPLETION: <u>11/14/2014</u>		REMAINING <u>75</u>	NO <input type="checkbox"/>																		
ENGINEER'S CERTIFICATION: The undersigned certifies that the work has been reviewed and to the best of their knowledge and belief, the quantities shown in this estimate are correct and the work has been performed in accordance with the contract documents.		FOCUS Engineering, inc.  ENGINEER <u>9/2/2014</u> DATE																			
CONTRACTOR'S CERTIFICATION: The undersigned Contractor certifies that to the best of their knowledge, information and belief the work covered by this payment estimate has been completed in accordance with the contract documents, that all amounts have been paid by the contractor for work for which previous payment estimates was issued and payments received from the owner, and that current payment shown herein is now due.		CONTRACTOR  BY <u>8/12/14</u> DATE																			
APPROVED BY OWNER: <b>CITY OF LAKE ELMO, MINNESOTA</b>																					
BY _____		BY _____																			
DATE _____		DATE _____																			

LAKE ELMO AVENUE TRUNK WATERMAIN IMPROVEMENTS  
 CITY OF LAKE ELMO, MINNESOTA  
 PROJECT NO. 2013.133



ITEM	DESCRIPTION OF PAY ITEM	UNIT	CONTRACT			THIS PERIOD		TOTAL TO DATE	
			QUANTITY	UNIT PRICE	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT
<b>DIVISION 1 - GENERAL</b>									
1	MOBILIZATION	LS	1	\$85,000.00	\$85,000.00	0.25	\$21,250.00	0.75	\$63,750.00
2	TRAFFIC CONTROL	LS	1	\$53,951.69	\$53,951.69	0.25	\$13,487.92	0.75	\$40,463.77
3	SILT FENCE	LF	461	\$2.50	\$1,152.50	0.00	\$0.00	0	\$0.00
4	TREE REMOVAL	EA	20	\$400.00	\$8,000.00	6.00	\$2,400.00	6	\$2,400.00
5	INLET PROTECTION	EA	3	\$152.58	\$457.74	3.00	\$457.74	3	\$457.74
6	6" TOPSOIL AND SOD	SY	267	\$6.30	\$1,682.10	0.00	\$0.00	0	\$0.00
7	TEMPORARY WATER SERVICE	LS	1	\$4,500.00	\$4,500.00	0.75	\$3,375.00	1	\$3,375.00
SUBTOTAL - DIVISION 1					\$154,744.03		\$40,970.66		\$110,446.51
<b>DIVISION 2 - WATERMAIN</b>									
1	REMOVE EXISTING WATERMAIN - ALL SIZES AND TYPES	LF	416	\$2.85	\$1,185.60	0	\$0.00	0	\$0.00
2	ABANDON EXISTING WATERMAIN IN PLACE - ALL SIZES AND TYPES	LF	970	\$2.85	\$2,764.50	0	\$0.00	0	\$0.00
3	SALVAGE EXISTING HYDRANT, LEAD, AND VALVE	EA	2	\$350.00	\$700.00	0	\$0.00	0	\$0.00
4	REMOVE/ABANDON EXISTING WATER SERVICE - ALL SIZES AND TYPES	EA	15	\$150.00	\$2,250.00	0	\$0.00	0	\$0.00
5	CONNECT TO EXISTING WATERMAIN	EA	1	\$1,448.16	\$1,448.16	0	\$0.00	0	\$0.00
6	6" GATE VALVE & BOX	EA	27	\$2,036.85	\$54,994.95	1	\$2,036.85	1	\$2,036.85
7	8" GATE VALVE & BOX	EA	4	\$2,530.54	\$10,122.16	0	\$0.00	0	\$0.00
8	12" GATE VALVE & BOX	EA	1	\$3,508.66	\$3,508.66	0	\$0.00	0	\$0.00
9	16" BUTTERFLY VALVE & BOX	EA	17	\$3,489.56	\$59,322.52	0	\$0.00	0	\$0.00
10	HYDRANT - 8'-6" BURY	EA	27	\$4,182.48	\$112,926.96	1	\$4,182.48	1	\$4,182.48
11	1" CORPORATION STOP	EA	6	\$425.90	\$2,555.40	0	\$0.00	0	\$0.00
12	1.5" CORPORATION STOP	EA	38	\$550.20	\$20,907.60	0	\$0.00	0	\$0.00
13	2" CORPORATION STOP	EA	2	\$647.35	\$1,294.70	0	\$0.00	0	\$0.00
14	1" CURB STOP AND BOX	EA	6	\$463.58	\$2,781.48	0	\$0.00	0	\$0.00
15	1.5" CURB STOP AND BOX	EA	38	\$600.53	\$22,820.14	0	\$0.00	0	\$0.00
16	2" CURB STOP AND BOX	EA	2	\$746.85	\$1,493.70	0	\$0.00	0	\$0.00
17	1" TYPE K COPPER WATER SERVICE PIPE	LF	204	\$28.59	\$5,832.36	0	\$0.00	0	\$0.00
18	1.5" TYPE K COPPER WATER SERVICE PIPE	LF	1,586	\$32.06	\$50,847.16	0	\$0.00	0	\$0.00
19	2" TYPE K COPPER WATER SERVICE PIPE	LF	52	\$37.35	\$1,942.20	0	\$0.00	0	\$0.00
20	CONNECT TO EXISTING WATER SERVICE - ALL SIZES AND TYPES	EA	15	\$500.00	\$7,500.00	0	\$0.00	0	\$0.00
21	6" DIP CL. 52 WATERMAIN	LF	379	\$29.50	\$11,180.50	39	\$1,150.50	39	\$1,150.50
22	16" DIP CL. 52 WATERMAIN	LF	387	\$74.63	\$28,881.81	0	\$0.00	0	\$0.00
23	8" HDPE DR 11 WATERMAIN	LF	174	\$70.93	\$12,341.82	45	\$3,191.85	45	\$3,191.85
24	12" HDPE DR 11 WATERMAIN	LF	74	\$81.80	\$6,053.20	74	\$6,053.20	74	\$6,053.20
25	16" HDPE DR 11 WATERMAIN	LF	11,152	\$89.00	\$992,528.00	6,124	\$545,036.00	10,452	\$930,228.00
26	16" HDPE DR11 WATERMAIN, EXTRA DEPTH (P)	LF	2,200	\$89.00	\$195,800.00	550	\$48,950.00	1,125	\$100,125.00
27	6"x45" BEND MJ DUCTILE IRON COMPACT FITTING	EA	32	\$362.03	\$11,584.96	0	\$0.00	0	\$0.00
28	16"x11-1/4" BEND MJ DUCTILE IRON COMPACT FITTING	EA	1	\$1,325.00	\$1,325.00	0	\$0.00	0	\$0.00
29	16"x45" BEND MJ DUCTILE IRON COMPACT FITTING	EA	2	\$1,337.00	\$2,674.00	0	\$0.00	0	\$0.00
30	8"x6" TEE MJ DUCTILE IRON COMPACT FITTING	EA	3	\$543.52	\$1,630.56	1	\$543.52	1	\$543.52
31	16"x6" TEE MJ DUCTILE IRON COMPACT FITTING	EA	23	\$1,498.00	\$34,454.00	0	\$0.00	0	\$0.00
32	16"x8" TEE MJ DUCTILE IRON COMPACT FITTING	EA	4	\$1,520.00	\$6,080.00	0	\$0.00	0	\$0.00
33	16"x12" TEE MJ DUCTILE IRON COMPACT FITTING	EA	1	\$1,589.00	\$1,589.00	0	\$0.00	0	\$0.00
34	16"x12" CROSS MJ DUCTILE IRON COMPACT FITTING	EA	2	\$1,657.77	\$3,315.54	0	\$0.00	0	\$0.00
35	12"x6" REDUCER MJ DUCTILE IRON COMPACT FITTING	EA	1	\$588.10	\$588.10	0	\$0.00	0	\$0.00
36	16"x8" REDUCER MJ DUCTILE IRON COMPACT FITTING	EA	1	\$762.51	\$762.51	0	\$0.00	0	\$0.00
37	8" PLUG MJ DUCTILE IRON COMPACT FITTING	EA	4	\$268.40	\$1,073.60	1	\$268.40	1	\$268.40
38	12" PLUG MJ DUCTILE IRON COMPACT FITTING	EA	4	\$322.24	\$1,288.96	0	\$0.00	0	\$0.00
39	16" PLUG MJ DUCTILE IRON COMPACT FITTING	EA	1	\$506.18	\$506.18	0	\$0.00	0	\$0.00
40	HORIZONTAL DIRECTIONAL DRILLING BORE PITS	LS	1	\$70,092.00	\$70,092.00	0	\$7,009.20	0	\$7,009.20
41	WATER SERVICE CONNECTION PITS	LS	1	\$55,577.00	\$55,577.00	0	\$0.00	0	\$0.00
42	OFF ROAD STRUCTURE MARKER	EA	27	\$57.70	\$1,557.90	0	\$0.00	0	\$0.00
43	4" POLYSTYRENE INSULATION	SF	96	\$7.37	\$707.52	0	\$0.00	0	\$0.00
SUBTOTAL - DIVISION 2					\$1,808,790.41		\$618,422.00		\$1,054,789.00
<b>DIVISION 3 - STREETS</b>									
1	SAWCUT BITUMINOUS PAVEMENT	LF	1,020	\$3.92	\$3,998.40	0	\$0.00	0	\$0.00
2	REMOVE & DISPOSE OF EXIST. BITUMINOUS PAVEMENT, ALL TYPES	SY	1,125	\$5.67	\$6,378.75	0	\$0.00	0	\$0.00
3	CL.5 AGGREGATE BASE	TN	410	\$29.93	\$12,271.30	0	\$0.00	0	\$0.00
4	DRIVEWAY RESTORATION	SY	62	\$39.21	\$2,431.02	0	\$0.00	0	\$0.00
5	SPNWB230B BITUMINOUS NON-WEAR COURSE, STREETS	TN	134	\$128.96	\$17,280.64	0	\$0.00	0	\$0.00
6	SPWEA240B BITUMINOUS WEAR COURSE, STREETS	TN	67	\$144.44	\$9,677.48	0	\$0.00	0	\$0.00
7	BITUMINOUS MATERIAL FOR TACK COAT	GA	56	\$2.06	\$115.36	0	\$0.00	0	\$0.00
SUBTOTAL - DIVISION 3					\$52,152.95		\$0.00		\$0.00
<b>TOTALS</b>					\$2,015,687.39		\$659,392.66		\$1,165,235.51