




PROJECT PAY FORM

PARTIAL PAY ESTIMATE NO. <u>7</u>					
STILLWATER BOULEVARD TRUNK WATERMAIN IMPROVEMENTS PROJECT NO. 2023.113				PERIOD OF ESTIMATE FROM <u>12/1/2024</u> TO <u>4/30/2025</u>	
PROJECT OWNER: CITY OF LAKE ELMO 3880 LAVERNE AVENUE NORTH LAKE ELMO, MN 55042 ATTN: NATE STANLEY, CITY ENGINEER				CONTRACTOR: A-1 EXCAVATING LLC PO BOX 90 BLOOMER, WI 54724 ATTN: BRAD NIELSEN, PROJECT MANAGER	
CONTRACT CHANGE ORDER SUMMARY				PAY ESTIMATE SUMMARY	
No.	Approval Date	Amount			
		Additions	Deductions		
				1. Original Contract Amount <u>\$2,459,786.00</u> 2. Net Change Order Sum <u>\$0.00</u> 3. Revised Contract (1+2) <u>\$2,459,786.00</u> 4. *Work Completed <u>\$2,343,161.57</u> 5. *Stored Materials <u>\$0.00</u> 6. Subtotal (4+5) <u>\$2,343,161.57</u> 7. Retainage* <u>5.0%</u> <u>\$117,158.08</u> 8. Previous Payments <u>\$2,209,929.02</u> 9. Amount Due (6-7-8) <u>\$16,074.47</u>	
TOTALS		\$0.00	\$0.00		
NET CHANGE		\$0.00		*Detailed Breakdown Attached	
CONTRACT TIME					
START DATE: <u>6/1/2024</u>			ORIGINAL DAYS <u>152</u>		ON SCHEDULE YES <input checked="" type="checkbox"/> X NO <input type="checkbox"/>
SUBSTANTIAL COMPLETION: <u>10/15/2024</u>			REVISED DAYS <u>0</u>		
FINAL COMPLETION: <u>10/31/2024</u>			REMAINING <u>-181</u>		
ENGINEER'S CERTIFICATION: The undersigned certifies that the work has been reviewed and to the best of their knowledge and belief, the quantities shown in this estimate are correct and the work has been performed in accordance with the contract documents.				Bolton & Menk, Inc. Chad Isakson  <small>Digitally signed by Chad Isakson DN: cn=Chad Isakson, email=chad.isakson@boltonmenk.com, c=US Date: 2025.05.09 16:09:09-0500</small> ENGINEER <u>5/8/25</u> DATE	
CONTRACTOR'S CERTIFICATION: The undersigned Contractor certifies that to the best of their knowledge, information and belief the work covered by this payment estimate has been completed in accordance with the contract documents, that all amounts have been paid by the contractor for work for which previous payment estimates was issued and payments received from the owner, and that current payment shown herein is now due.				CONTRACTOR  <u>5-9-25</u> DATE	
APPROVED BY OWNER: CITY OF LAKE ELMO, MINNESOTA					
BY _____			BY _____		
DATE _____			DATE _____		

PARTIAL PAY ESTIMATE NO. 7

**STILLWATER BOULEVARD TRUNK WATERMAIN IMPROVEMENTS
CITY OF LAKE ELMO, MINNESOTA
PROJECT NO. 2023.113**



ITEM	DESCRIPTION OF PAY ITEM	UNIT	CONTRACT			THIS PERIOD		TOTAL TO DATE	
			QUANTITY	UNIT PRICE	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT
BASE BID									
1	MOBILIZATION	LS	1	\$111,300.00	\$111,300.00	0.00	\$0.00	1.00	\$111,300.00
2	CLEARING	EA	7	\$400.00	\$2,800.00	0.00	\$0.00	13.00	\$5,200.00
3	GRUBBING	EA	8	\$200.00	\$1,600.00	0.00	\$0.00	14.00	\$2,800.00
4	CLEARING & GRUBBING	ACRE	2.5	\$16,750.00	\$41,875.00	0.00	\$0.00	3.60	\$60,300.00
5	REMOVE CATCH BASIN	EA	2	\$600.00	\$1,200.00	0.00	\$0.00	2.00	\$1,200.00
6	REMOVE WOODEN BOLLARD	EA	7	\$200.00	\$1,400.00	0.00	\$0.00	7.00	\$1,400.00
7	REMOVE GATE VALVE & BOX	EA	3	\$200.00	\$600.00	0.00	\$0.00	3.00	\$600.00
8	REMOVE HYDRANT	EA	2	\$300.00	\$600.00	0.00	\$0.00	2.00	\$600.00
9	REMOVE SIGN SPECIAL	EA	1	\$60.00	\$60.00	0.00	\$0.00	1.00	\$60.00
10	SALVAGE SIGN SPECIAL	EA	3	\$60.00	\$180.00	0.00	\$0.00	3.00	\$180.00
11	SALVAGE SIGN	EA	17	\$60.00	\$1,020.00	1.00	\$60.00	19.00	\$1,140.00
12	SAWING BITUMINOUS PAVEMENT	LF	1020	\$2.00	\$2,040.00	0.00	\$0.00	809.00	\$1,618.00
13	REMOVE CONCRETE CURB AND GUTTER	LF	60	\$14.00	\$840.00	0.00	\$0.00	60.00	\$840.00
14	REMOVE WATER MAIN	LF	1705	\$4.00	\$6,820.00	0.00	\$0.00	1,705.00	\$6,820.00
15	REMOVE SEWER PIPE (STORM OR CULVERTS)	LF	780	\$15.00	\$11,700.00	0.00	\$0.00	436.00	\$6,540.00
16	REMOVE BITUMINOUS DRIVEWAY PAVEMENT	SY	575	\$8.00	\$4,600.00	0.00	\$0.00	815.00	\$6,520.00
17	REMOVE ROADWAY PAVEMENT - STILLWATER LN (P)	SY	7667	\$6.00	\$46,002.00	0.00	\$0.00	7,667.00	\$46,002.00
18	REMOVE ROADWAY PAVEMENT - STILLWATER BLVD (CSAH 14)	SY	360	\$16.00	\$5,760.00	135.00	\$2,160.00	135.00	\$2,160.00
19	SUBGRADE CORRECTION (EV) (INCLUDES SELECT GRANULAR BORROW - MOD 5%)	CY	600	\$30.00	\$18,000.00	200.00	\$6,000.00	353.00	\$10,590.00
20	COMMON EXCAVATION (EV) (P)	CY	5743	\$18.00	\$103,374.00	0.00	\$0.00	5,743.00	\$103,374.00
21	SELECT GRANULAR BORROW MOD 5% (CV) (P)	CY	5600	\$19.00	\$106,400.00	0.00	\$0.00	5,600.00	\$106,400.00
22	GEOTEXTILE FABRIC TYPE 5	SY	2000	\$4.00	\$8,000.00	0.00	\$0.00	235.00	\$940.00
23	STREET SWEEPER (WITH PICKUP BROOM)	HR	50	\$160.00	\$8,000.00	0.00	\$0.00	21.00	\$3,360.00
24	WATER FOR DUST CONTROL	MGAL	100	\$75.00	\$7,500.00	0.00	\$0.00	83.00	\$6,225.00
25	AGGREGATE BASE CLASS 5 (STILLWATER BLVD/CSAH 14)	TON	150	\$20.00	\$3,000.00	0.00	\$0.00	0.00	\$0.00
26	AGGREGATE BASE CLASS 1 (MODIFIED) - SHOULDER	TON	30	\$55.00	\$1,650.00	0.00	\$0.00	91.81	\$5,049.55
27	AGGREGATE BASE CLASS 6 (CV) (P) (STILLWATER LN)	CY	1867	\$40.00	\$74,680.00	0.00	\$0.00	1,867.00	\$74,680.00
28	SUBGRADE PREPARATION	RDST	34.5	\$250.00	\$8,625.00	0.00	\$0.00	34.50	\$8,625.00
29	BITUMINOUS MATERIAL FOR TACK COAT	GAL	530	\$3.50	\$1,855.00	0.00	\$0.00	400.00	\$1,400.00
30	TYPE SP 9.5 WEARING COURSE MIX (2;B) - DRIVEWAYS	TON	125	\$152.00	\$19,000.00	0.00	\$0.00	205.86	\$31,290.72
31	TYPE SP 9.5 WEARING COURSE MIX (3;C) - STILLWATER LN	TON	615	\$97.00	\$59,655.00	0.00	\$0.00	644.78	\$62,543.66
32	TYPE SP 12.5 NON WEAR COURSE MIX (3;C) - STILLWATER LN	TON	815	\$88.00	\$71,720.00	0.00	\$0.00	692.83	\$60,969.04
33	TYPE SP 12.5 WEAR COURSE MIX (3;B) - STILLWATER BLVD SHOULDER	TON	60	\$193.00	\$11,580.00	0.00	\$0.00	0.00	\$0.00
34	TYPE SP 12.5 NON WEAR COURSE MIX (3;B) - STILLWATER BLVD TURN LN	TON	50	\$115.00	\$5,750.00	0.00	\$0.00	0.00	\$0.00
35	TYPE SP 12.5 WEAR COURSE MIX (3;C) - STILLWATER BLVD TURN LN	TON	50	\$126.00	\$6,300.00	0.00	\$0.00	0.00	\$0.00
36	PIPE FOUNDATION ROCK	TON	250	\$13.00	\$3,250.00	0.00	\$0.00	292.15	\$3,797.95
37	15" RC PIPE APRON	EA	8	\$1,100.00	\$8,800.00	0.00	\$0.00	8.00	\$8,800.00
38	15" CS PIPE APRON	EA	22	\$360.00	\$7,920.00	0.00	\$0.00	4.00	\$1,440.00
39	18" CS PIPE APRON	EA	2	\$460.00	\$920.00	0.00	\$0.00	10.00	\$4,600.00
40	4" PRECAST CONCRETE HEADWALL	EA	5	\$500.00	\$2,500.00	0.00	\$0.00	5.00	\$2,500.00
41	4" PVC PERF. EDGE DRAIN W/ BACKFILL & WRAP	LF	700	\$30.00	\$21,000.00	0.00	\$0.00	700.00	\$21,000.00
42	DRAINTILE CLEANOUT	EA	8	\$400.00	\$3,200.00	0.00	\$0.00	8.00	\$3,200.00
43	2" RIGID INSULATION	SY	25	\$40.00	\$1,000.00	0.00	\$0.00	7.10	\$284.00
44	15" RC PIPE SEWER (CLASS V)	LF	184	\$104.00	\$19,136.00	0.00	\$0.00	184.00	\$19,136.00
45	15" CS PIPE SEWER (DRIVEWAY CULVERTS)	LF	380	\$56.00	\$21,280.00	0.00	\$0.00	70.00	\$3,920.00
46	18" CS PIPE SEWER	LF	60	\$75.00	\$4,500.00	0.00	\$0.00	150.00	\$11,250.00
47	CLEAN AND TELEWISE STORM SEWER	LF	232	\$4.00	\$928.00	0.00	\$0.00	0.00	\$0.00
48	DUCTILE IRON FITTINGS	LB	4245	\$12.00	\$50,940.00	0.00	\$0.00	3,821.00	\$45,852.00
49	TEMPORARY WATER SERVICE	LS	1	\$3,000.00	\$3,000.00	0.00	\$0.00	1.00	\$3,000.00
50	1" CORPORATION STOP	EA	12	\$195.00	\$2,340.00	0.00	\$0.00	12.00	\$2,340.00
51	1.5" CORPORATION STOP	EA	3	\$825.00	\$2,475.00	0.00	\$0.00	3.00	\$2,475.00
52	1" CURB STOP & BOX	EA	11	\$520.00	\$5,720.00	0.00	\$0.00	11.00	\$5,720.00
53	1.5" CURB STOP & BOX	EA	3	\$1,060.00	\$3,180.00	0.00	\$0.00	3.00	\$3,180.00
54	CONNECT TO EXISTING WATER MAIN	EA	6	\$2,300.00	\$13,800.00	0.00	\$0.00	6.00	\$13,800.00
55	CONNECT TO EXISTING WATER SERVICE	EA	5	\$150.00	\$750.00	0.00	\$0.00	5.00	\$750.00
56	HYDRANT	EA	16	\$6,900.00	\$110,400.00	0.00	\$0.00	13.00	\$89,700.00
57	ADJUST GATE VALVE BOX	EA	3	\$200.00	\$600.00	0.00	\$0.00	3.00	\$600.00
58	4" GATE VALVE & BOX	EA	1	\$1,780.00	\$1,780.00	0.00	\$0.00	1.00	\$1,780.00
59	6" GATE VALVE & BOX	EA	17	\$2,085.00	\$35,445.00	0.00	\$0.00	14.00	\$29,190.00
60	12" GATE VALVE & BOX	EA	9	\$5,100.00	\$45,900.00	0.00	\$0.00	9.00	\$45,900.00
61	14" HDPE TO 12" DIP POLY CAM ADAPTOR	EA	14	\$1,880.00	\$26,320.00	0.00	\$0.00	10.00	\$18,800.00
62	1" WATER SERIVCE PIPE	LF	385	\$48.00	\$18,480.00	51.00	\$2,448.00	454.00	\$21,792.00
63	1.5" WATER SERVICE PIPE	LF	230	\$45.00	\$10,350.00	25.00	\$1,125.00	268.00	\$12,060.00
64	HYDRANT EXTENSION	LF	5	\$1,300.00	\$6,500.00	0.00	\$0.00	1.00	\$1,300.00
65	4" WATER MAIN DUCTILE IRON CL 52 (POLY ENCASED)	LF	15	\$82.00	\$1,230.00	0.00	\$0.00	8.00	\$656.00

ITEM	DESCRIPTION OF PAY ITEM	UNIT	CONTRACT			THIS PERIOD		TOTAL TO DATE	
			QUANTITY	UNIT PRICE	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT
66	6" WATER MAIN DUCTILE IRON CL 52 (POLY ENCASED)	LF	230	\$73.00	\$16,790.00	0.00	\$0.00	261.00	\$19,053.00
67	12" WATER MAIN DUCTILE IRON CL 52 (POLY ENCASED)	LF	5010	\$109.00	\$546,090.00	0.00	\$0.00	4,881.00	\$532,029.00
68	14" WATER MAIN HDPE DR-11 (DIRECTIONAL DRILLED)	LF	3320	\$104.00	\$345,280.00	0.00	\$0.00	3,474.00	\$361,296.00
69	WATER MAIN OFFROAD STRUCTURE MARKER	EA	4	\$200.00	\$800.00	0.00	\$0.00	4.00	\$800.00
70	CURB STOP & BOX CASTING (R-1914-A)	EA	3	\$325.00	\$975.00	0.00	\$0.00	0.00	\$0.00
71	RANDOM RIPRAP CLASS III (INCLUDES GEOTEXTILE FABRIC)	CY	10	\$120.00	\$1,200.00	0.00	\$0.00	0.00	\$0.00
72	4" CONCRETE SPLASH PAD	SF	160	\$11.00	\$1,760.00	0.00	\$0.00	166.00	\$1,826.00
73	24" CONCRETE RIBBON CURB	LF	6350	\$12.50	\$79,375.00	0.00	\$0.00	6,403.00	\$80,037.50
74	SALVAGE & INSTALL MAILBOX ASSEMBLY	EA	12	\$250.00	\$3,000.00	0.00	\$0.00	12.00	\$3,000.00
75	INSTALL SIGN PANEL	EA	1	\$110.00	\$110.00	0.00	\$0.00	1.00	\$110.00
76	INSTALL SIGN	EA	11	\$860.00	\$9,460.00	1.00	\$860.00	13.00	\$11,180.00
77	INSTALL SIGN SPECIAL	EA	3	\$160.00	\$480.00	0.00	\$0.00	3.00	\$480.00
78	SIGN SPECIAL	EA	1	\$1,300.00	\$1,300.00	0.00	\$0.00	1.00	\$1,300.00
79	SIGN	SF	59.5	\$120.00	\$7,140.00	0.00	\$0.00	59.50	\$7,140.00
80	EROSION CONTROL BLANKET CATEGORY 3N	SY	9200	\$1.75	\$16,100.00	0.00	\$0.00	1,826.00	\$3,195.50
81	TRAFFIC CONTROL	LS	1	\$108,800.00	\$108,800.00	0.00	\$0.00	1.00	\$108,800.00
82	SILT FENCE, PREASSEMBLED	LF	6300	\$1.50	\$9,450.00	0.00	\$0.00	3,723.00	\$5,584.50
83	SEDIMENT CONTROL LOG TYPE STRAW	LF	3500	\$2.80	\$9,800.00	0.00	\$0.00	270.00	\$756.00
84	COMMON TOPSOIL BORROW (PULVERIZED) (LV)	CY	1500	\$48.00	\$72,000.00	0.00	\$0.00	1,182.50	\$56,760.00
85	SEEDING (SEED MIXTURE TYPE 25-131)	ACRE	2.8	\$1,095.00	\$3,066.00	0.00	\$0.00	3.27	\$3,580.65
86	SEEDING (SEED MIXTURE TYPE 34-171)	ACRE	0.3	\$2,200.00	\$660.00	0.00	\$0.00	0.20	\$440.00
87	SEEDING (SEED MIXTURE TYPE 33-261)	ACRE	0.2	\$3,200.00	\$640.00	0.00	\$0.00	0.00	\$0.00
88	SEEDING (SEED MIXTURE TYPE 35-621)	ACRE	0.3	\$3,200.00	\$960.00	0.00	\$0.00	0.20	\$640.00
89	HYDRAULIC BONDED FIBER MATRIX	LB	5000	\$1.50	\$7,500.00	2,845.00	\$4,267.50	12,845.00	\$19,267.50
90	SODDING TYPE MINERAL	SY	1500	\$16.00	\$24,000.00	0.00	\$0.00	1,021.00	\$16,336.00
91	4" SOLID LINE WHITE MULTI COMP	LF	400	\$6.00	\$2,400.00	0.00	\$0.00	0.00	\$0.00
92	PAVEMENT MESSAGE PREFORM TAPE GROUND IN	SF	16	\$95.00	\$1,520.00	0.00	\$0.00	0.00	\$0.00
BASE BID TOTALS					\$2,459,786.00		\$16,920.50		\$2,343,161.57

TOTALS: BASE CONTRACT

\$2,459,786.00

\$16,920.50

\$2,343,161.57