

PROJECT SCHEDULE

SECTION 34 UTILITY EXTENSIONS

FOCUS ENGINEERING, inc.

Cara Geheren, P.E. 651.300.4261
Jack Griffin, P.E. 651.300.4264
Ryan Stempksi, P.E. 651.300.4267
Chad Isakson, P.E. 651.300.4283

JULY 16, 2013

March 19, 2013	Council accepts the Petition and Security for Engineering Fees; authorizes the Preparation of a Feasibility Report; authorizes the preparation of the Plans and Specifications; and Awards Engineering Report and Design Services Contract.
July 16, 2013	Council Accepts Report; and Adopts Project Assessment Policy; Approve Plans and Specifications and Authorize Advertisement for Contractor Bids.
August 1, 2013	Council receives signed Agreements of Assessment and Waiver of Irregularity and Appeal from 100% of the properties. Agreement Waives 429 Hearings. Council receives all permanent and temporary construction easements.
August 20, 2013	Accept Contractor Bids.
Sept. 3, 2013	Council Orders the Improvement and Awards the Contract.
Sept. 5, 2013	Process and send out Contract Documents.
Sept. 13, 2013	Receipt of Contractor's Bonds/Legal Review.
Sept. 16, 2013	Conduct Pre-construction Meeting & Issue Notice to Proceed.
Dec. 20, 2013	Contractor Work is substantially complete [estimated 14 weeks]; except Lift Station due to equipment deliver schedule.
Jan. 24, 2013	Final Completion Date [Lift station; all punchlist items and final close-out paperwork].