

PROJECT SCHEDULE

FOCUS ENGINEERING, inc.

Cara Geheren, P.E. 651.300.4261
Jack Griffin, P.E. 651.300.4264
Ryan Stempski, P.E. 651.300.4267
Chad Isakson, P.E. 651.300.4283

DATE: March 12, 2013

City of Lake Elmo, Minnesota
Project No. 2013.123

Lake Elmo Avenue Sewer Infrastructure Improvements: I-94 to 30th Street

March 19, 2013	Council Workshop – Address Scope of Improvements/Project Schedule
March 19, 2013	Council orders preparation of Plans and Specifications/approves Engineering Contract
March 26, 2013	Project kick-off meeting [8 Weeks for Design]
June 18, 2013	City Engineer presents Plans and Specifications for Council approval
June 21, 2013	Placement of Ad for Bids
July 23, 2013	Receive Contractor Bids
August 6, 2013	City Council accepts bids and awards Contract
September 9, 2013	Issue Notice to Proceed. Contractor begins Work
December 20, 2013	Substantial Completion [includes all pipe installation, Lift Station start-up, paving] 15 Weeks [8-12 week pump & control panel lead time]
June 1, 2014	Final Completion [includes restoration, and punch list items]