

PROJECT SCHEDULE  
CITY OF LAKE ELMO

**FOCUS** ENGINEERING, inc.

Cara Geheren, P.E. 651.300.4261  
Jack Griffin, P.E. 651.300.4264  
Ryan Stempksi, P.E. 651.300.4267  
Chad Isakson, P.E. 651.300.4283

INWOOD TRUNK WATERMAIN IMPROVEMENTS  
PROJECT NO. 2014.130

*January 2016*

---

- August 6, 2013 Council orders preparation of a Feasibility Report.
- December 3, 2013 Presentation of Feasibility Report. Council accepts Report and calls Hearing.
- January 21, 2014 Public Improvement Hearing. Council Orders the Improvement for the Inwood Trunk Watermain Improvments and the preparation of Plans and Specifications.
- April 15, 2014 Council approves Plans and Specifications and orders Advertisement for Bids at the direction of the City Administrator.

*Project was delayed due to delay in receipt of MN-DEED Water System Grant. Per State Statute, contractor bids must be received for the project within one-year of ordering the improvement. Therefore a new Public Improvement Hearing must be held.*

- January 19, 2016 Council approves Plans and Specifications; orders Ad for Bids; and calls Hearing.
- February 18, 2016 Receive Contractor Bids.
- March 2, 2016 Public Improvement Hearing. Council Orders the Improvement for the Inwood Trunk Watermain Improvments. Council accepts bids and awards contract.
- April 7, 2016 Conduct Pre-construction meeting and issue Notice to Proceed.
- August 26, 2016 Substantial Completion (watermain online and operational).
- September 30, 2016 Final Completion (punch list and final paperwork).