

PROJECT SCHEDULE
CITY OF LAKE ELMO

FOCUS ENGINEERING, inc.

Cara Geheren, P.E. 651.300.4261
Jack Griffin, P.E. 651.300.4264
Ryan Stempski, P.E. 651.300.4267
Chad Isakson, P.E. 651.300.4283

INWOOD TRUNK WATERMAIN IMPROVEMENTS
PROJECT NO. 2014.130

January 2016

- August 6, 2013 Council orders preparation of a Feasibility Report.
- December 3, 2013 Presentation of Feasibility Report. Council accepts Report and calls Hearing.
- January 21, 2014 Public Improvement Hearing. Council Orders the Improvement for the Inwood Trunk Watermain Improvments and the preparation of Plans and Specifications.
- April 15, 2014 Council approves Plans and Specifications and orders Advertisement for Bids at the direction of the City Administrator.

Project was delayed due to delay in receipt of MN-DEED Water System Grant. Per State Statute, contractor bids must be received for the project within one-year of ordering the improvement. Therefore a new Public Improvement Hearing must be held.

- January 19, 2016 Council approves Plans and Specifications; orders Ad for Bids; and calls Hearing.
- February 18, 2016 Receive Contractor Bids.
- March 2, 2016 Public Improvement Hearing. Council Orders the Improvement for the Inwood Trunk Watermain Improvments. Council accepts bids and awards contract.
- April 7, 2016 Conduct Pre-construction meeting and issue Notice to Proceed.
- August 26, 2016 Substantial Completion (watermain online and operational).
- September 30, 2016 Final Completion (punch list and final paperwork).